



DOOLEY TACKABERRY SYSTEMS, INC.

P.O. Box 9700

Deer Park, Texas 77536

(281) 884-0127 Ext. 3225 Fax (281) 478-4527

PRESSURE TEST REPORT

CUSTOMER: ABC REFINERY_____

PROJECT: ALKYLATION UNIT EXPANSION_____

P.O. NO.: 0313-DW80-PPI-009M_____

GENERAL DESCRIPTION: 4" FLANGED MONITOR HYDRANTS_____

TAG NO.: SP-43607 & SP-67607_____ SPECIFICATION NO.: 7790M001_____

MATERIAL: A-106_____ SIZE: 4"_____ LENGTH: 24"_____

CONSTRUCTION: WELDED_____

NUMBER OF PIECES TESTED: 29_____ SAME TYPE

RECOMMENDED WORKING PRESSURE: 150_____ P.S.I.

1. TYPE OF PRESSURE TEST PERFORMED
 XXXX USE WATER AND BLEED OFF AIR
 _____ USE AIR AND LIQUID SOAP "BUBBLE" TEST
2. PRESSURE TO 300 P.S.I. AND HOLD FOR 10 MINUTES TO CHECK FOR LOW PRESSURE LEAKS.
3. PRESSURE TO _____ P.S.I., 1-1/2 TIMES RECOMMENDED WORKING PRESSURE, AND HOLD FOR _____ MINUTES.
4. NOTE: LEAKS, BUBBLES, OR DISTORTION DURING TEST

5. PRESSURE AT END OF TEST PERIOD: _____

6. VISUAL INSPECTION AND REMARKS: _____

DTS WORK ORDER NO.: 827159_____ DATE TEST CONDUCTED: _____

TEST CONDUCTED AT : DOOLEY TACKABERRY, INC.
1515 W. 13th Street Deer Park, Texas 77536

TEST CONDUCTED BY: _____

TEST WITNESSED BY: _____

WE HEREBY CERTIFY EACH ITEM AS LISTED ABOVE WAS INDIVIDUALLY TESTED AS PRESCRIBED ABOVE AND THAT ALL TEST DATA OF SAME IS TRUE AND ACCURATE.

SIGNED: _____ TITLE: _____